



This certificate is not valid if the serial

number has been defaced or altered

PART 1: DETAILS OF THE CONTRACTOR, CLIENT AND	DINSTALLATION		
DETAILS OF THE CONTRACTOR Registration No: 619271000 Branch No*: 000 Trading Title: Clif Tech Electrical Address: Cross End 5A, Cock Robin Lane, Catterall, Lancashire Postcode: PR3 1YL Tel No: 07793539036	DETAILS OF THE CLIENT Contractor Reference Number (CRN): N/A Name: Catterall Village Hall Address Garstang Road, Catterall, Prester		DETAILS OF THE INSTALLATION Occupier: Catterall Village Hall UPRN: N/A Address: Garstang Road, Catterall, Preston, Lancashire Postcode: PR3 1XN Tel No: N/A
	TO NOT THE NOT		11000000
PART 2 : PURPOSE OF THE REPORT			
Purpose for which this report is required: Requested by client as previous report expired.			
Date(s) when inspection and testing was carried out: (27/06/2025)	Records available (651.1): (Previous inspection report avai	able (651.1): (
PART 3: SUMMARY OF THE CONDITION OF THE INST	ALLATION		
General condition of the installation (in terms of electrical safety): Overall Good cond	ition		
Description of premises Dwelling: (N/A) Commercial: (ustrial: (N/A) Other (include brief descr	intion). N/A	
			n for continued use: Satisfactory/Whsexterory** ** (delete as appropriate)
**An unsatisfactory assessment indicates that dangerous (Code C1) and/or potenti	- · · ·		-
PART 4 : DECLARATION			
INSPECTION AND TESTING			
I/We, being the person responsible for the inspection and testing of the electrical installation of declare that the information in this report, including the observations (PART 5) and the attached Name (capitals) on behalf of the contractor identified in PART 1: STEPHEN CLIFTON	ed Schedules, provides an accurate assessment of the		king into account the stated extent and limitations in PART 6 of this report.
I/We further RECOMMEND, subject to the necessary remedial action being taken, that the ins Give reason for recommendation: As recommended in guidance note 3 The proposed date for the next inspection should take into consideration any legislative or licensing require			ceive during its intended life. The period should be agreed between relevant parties.
REVIEWED BY THE REGISTERED QUALIFIED SUPERVISOR FOR THE CONT	TRACTOR	4	
Name (capitals) on behalf of the contractor identified in PART 1: STEPHEN CLIFTON		Signature: Softon	Date: 02/07/2025





This certificate is not valid if the serial

number has been defaced or altered

PART 5 : OBSERVATIO	NS					
0 , 11	ropriate, has been allocated to each of the observations made esponsible for the electrical installation the degree of urgency	Code C1 Danger Present Risk of injury. Immediate remedial action required	Code C2 Potentially Dangerous Urgent remedial action required	Code C3 Improvement Recommended	Further Ir	Code FI ovestigation Required
	spected (see PART 9), the attached Schedule of Circuit Details and T	est Results (see PART 11A & 11B), and subject 1	to any agreed limitations listed in PART 6	-		
No remedial action is required ()	, OR The following observations are made:					
Item No 4.17CCT 24 ± 27 L	Unidentified, Unable to locate.	Observation(s)		,	Code	Location Reference (Main DB 1
()				,	(.C3)	(**************************************
					()	()
())	()	()
				,	()	()
				,	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
())	()	()
			Add	ditional pages? () Stat	e page numbers:	(N/A)
Immediate remedial action required	for items: (N/A) Improv	ement recommended for items:	(.1)
Urgent remedial action required for	items: (N/A) Further	investigation required for items:	(.N/A)





This certificate is not valid if the serial

number has been defaced or altered

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART 6: DETAILS AND LIMITATI	ONS OF THE INSPECTION AND	TESTING		
	nspected unless specifically agreed between the Client	and the Inspector prior to inspection.		its, or cables and conduits concealed under floors, in inaccessible roof spaces and generally within the fabric
results.		stance testing of Live-Live conduct	tors on circ	
				Agreed with (print name): SIMON KIRKHAM
Extent of sampling:25%				(see additional page No. N/A) (see additional page No. N/A)
PART 7: SUPPLY CHARACTERIS	TICS AND EARTHING ARRANGE	MENTS		
$\begin{tabular}{lll} \textbf{System type and earthing arrangements} \\ & & & & & & & & & & & & & \\ & & & & $	TN-C-S: () AC 1-phase, 2- 3-phase, 3- DC 2-wire: (N	-wire: (N/A -wire: (N/A 	3-phase, 4	Hawire: (N/A) Nominal voltage between lines, U [1]: (400) V [2] By enquiry Nominal voltage between lines, U [1]: (400) V Nominal line voltage to Earth, U [1]: (230) V Nominal line voltage to Earth, U [1]: (50) Hz (N/A) Prospective fault current, I [2]*: (2.75) kA ge No: (N/A) External earth fault loop impedance, I [2]*: (0.18) I
PART 8 : PARTICULARS OF INST	ALLATION REFERRED TO IN THI	S REPORT		
Maximum demand (load): (N/A) XXX/AX (delete as appropriate)	Main protective conductors Earthing conductor:	Main protective bonding connections Water installation pipes:	(•)	Main switch / Switch-fuse / Circuit-breaker / RCD Location: (Main DB 1, Meter/Cleaners Cupboard Main Hall.)
Means of Earthing	(material Copper)	Gas installation pipes:	(N/A)	BS EN: (60947-3) Type: (3) Rating / setting of device: (125) A
Distributor's facility: ()	csa (16) mm ² Connection/continuity	Structural steel:	(N/A)	No. of poles: (4) Current rating: (1.25) A Voltage rating: (4.00) V
Installation earth electrode(s): (N/A)	verified: (🗸)	Oil installation pipes:	(N/A ()	
Earth electrode type - rod(s), tape, etc: (None) Location: (N/A)	Main protective bonding conductors: (material Copper) csa (10) mm ² Connection/continuity	Lightning protection: Other (state): Water PVC incoming	(N/A ()	Where an RCD is used as the main switch RCD rated residual operating current, $I_{\Delta\Omega}$: (N/A) mA RCD Type: (N/A) mS Rated time delay: (N/A) ms Measured operating time: (N/A) ms
Electrode resistance to Earth: (N/A) Ω	verified: (📜)	N/A	(N/A)	, , , , , , , , , , , , , , , , , , ,

All fields must be completed. Enter either, as appropriate: '

' if Acceptable condition; 'N/A' if Not applicable; 'LIM' if a Limitation exists, or Code appropriately: CODE 'C1,' C2,' C3' or 'FI' (codes to be recorded in PART 5, with additional comments (where appropriate) on attached numbered sheets)

^{*}Where the installation is supplied by more than one source, the higher or highest values of prospective fault current, Ipf, and external earth fault loop impedance, Ze, must be recorded.





This certificate is not valid if the serial

number has been defaced or altered

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 9: SCHEDULE OF ITEMS INSPECTED (enter /, N/A or Classification Code C1, C2, C3 or FI, as applicable)

TAIT 3: SOTIED DEE OF THE MIS IN STEED (CIRCLE)	A of Classification Code Ci, C2, C3 of Ti, as applicable)				
1.0 Intake equipment (visual inspection only) An outcome against an item in section 1.1, other than access to live parts, should not be used to	Accessibility of all protective bonding connections (543.3.2) Provision of earthing / bonding labels at all appropriate locations (514.13.1)	(.)	4.16	Confirmation that integral test button / switch, where present, causes AFDD to trip when operated (643.10)	(N/A
determine the overall assessment of the installation. Where inadequacies are identified, a cross should be put against the appropriate item and a comment made in Part 5 of this report.	3.2 FELV - requirements satisfied (411.7)	(v)	4.17		C3
1.1 Distributor / supplier intake equipment	3.3 Other methods of protection Where any of the methods listed below are employed, details should be provided on separate	sheets	4.18	Presence of alternative supply warning notice at or near equipment,	(N/A
Service cableService head(V	Non-conducting location (418.1)	(N/A)	4.19	where required (514.15) Presence of next inspection recommendation label,	('
• Earthing arrangement (Earth-free local equipotential bonding (418.2)	(N/A)		where required (514.12.1)	(
Meter tails (Electrical separation (413; 418.3)	(N/A)	4.20	Presence of other required labelling (please specify) (514)	(
 Metering equipment (Double insulation (412)	(N/A)	4.21	Compatibility of protective devices, bases and other components;	
■ Isolator, where present (✓	Reinforced insulation (412)	(N/A)		correct type and rating (no signs of unacceptable thermal damage, arcing or overheating) (432; 433; 434)	(
Where inadequacies in the intake equipment are encountered, which may result in a dangerous or potentially dangerous situation, the person ordering the work and / or dutyholder must be informed.	Provisions where automatic disconnection of supply is not feasible (419) 4.0 Distribution equipment, including consumer units and distribution both	(N/A)	4.22	Single-pole switching or protective devices in line conductors only	
It is strongly recommended that the person ordering the work informs the appropriate authority.	4.1 Adequacy of working space / accessibility to equipment (132.12; 513.1)	(!)		(132.14.1; 530.3.3)	(
1.2 Consumer's isolator, where present (🗸		(v)	4.23	Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.11)	(.⁄
1.3 Consumer's meter tails (V	4.3 Condition of insulation of live parts (416.1)	(.)	4.24	Protection against electromagnetic effects where cables enter	·
2.0 Presence of adequate arrangements for parallel or switched alternative sources	4.4 Adequacy security of barriers or enclosures (416.2.3)	(.		ferromagnetic enclosures (521.5.1)	(
2.1 Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6) (N/A	4.5 Condition of enclosure(s) in terms of IP rating, etc. (416.2)	(. ')	4.25	Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)	(•
2.2 Adequate arrangements where a generating set operates in parallel	 4.6 Condition of enclosure(s) in terms of fire rating, etc. (421.1.201; 421.1.6; 526.5) 4.7 Enclosure not damaged / deteriorated so as to impair safety (651.2) 	(!)	5.0	Distribution circuits	
with the public supply (551.7)	4.8 Presence and effectiveness of obstacles (417.2)	(.)	5.1	Identification of conductors (514.3)	(
3.0 Methods of protection	4.9 Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2)	(./)	5.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	(
3.1 Automatic disconnection of supply (ADS)	4.10 Operation of main switch(es) (functional check) (643.10)	(.⁄.)	5.3	Condition of insulation of live parts (416.1)	(/
 Main earthing / bonding arrangement (411.3; Chap. 54) Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or 	4.11 Manual operation of circuit-breakers, RCDs and AFDDs to prove functionality (643.10)	(.	5.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	(.
presence of installation earth electrode arrangement (542.1.2.3)	4.12 Confirmation that integral test button / switch causes RCD(s) to trip	()	5.5	Suitability of containment systems for continued use	
Adequacy of earthing conductor size (542.3; 543.1.1)	when operated (functional check) (643.10)	(•		(including flexible conduit) (522)	(
Adequacy of earthing conductor connections (542.3.2)	4.13 RCD(s) provided for fault protection - includes RCBOs		5.6	Cables correctly terminated in enclosures (526)	(
Accessibility of earthing conductor connections (543.3.2)		(5.7	Examination of cables for signs of unacceptable thermal or mechanical	(v
Adequacy of main protective bonding conductor sizes (544.1.1)	4.14 RCD(s) provided for additional protection / requirements, where required - includes RCBOs (411.3.3; 415.1)	(.		damage / deterioration (421.1; 522.6)	•
 Adequacy and location of main protective bonding conductor 	molados nobos (411.5.5, 415.1)	()	5.8	Adequacy of cables for current-carrying capacity with regard for the type	!





This certificate is not valid if the serial

number has been defaced or altered

PA	ART 9 : SCHEDULE OF ITEMS INSPECTED (en	ter ✓, N/	A or	Classification Code C1, C2, C3 or FI, as applicable)					
5.9 5.10 5.11	(411.3) Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	(. ')	6.3 6.4	Cables correctly supported throughout their run (521.10.202; 522.8.5) Condition of insulation of live parts (416.1) Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	() ()		*For cables concealed in walls / partitions containing metal parts regardless of depth (522.6.203) *For final circuits supplying luminaires within domestic (household) premises (411.3.4)	(v	
	Cable installation methods / practices with regard to the type and nature of installation and external influences (522)	() ()	6.6 6.7 6.8 6.9	Suitability of containment systems for continued use (including flexible conduit) (522) Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (523) Adequacy of protective devices; type and rated current for fault protection (411.3) Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1) Co-ordination between conductors and overload protective devices (433.1; 533.2.1) Wiring system(s) appropriate for the type and nature of the installation	(v) (v)	6.14 6.15 6.16 6.17	Provision of fire barriers, sealing arrangements and protection against thermal effects (527) Band II cables segregated / separated from Band I cables (528.1) Cables segregated / separated from non-electrical services (528.3) Termination of cables at enclosures - identify / record numbers and locations of items inspected (526) – Connection under no undue strain (526.6) No basic insulation of a conductor visible outside enclosure (526.8)	()
5.16 5.17 5.18 5.19	screws and the like (see Section D) (522.6.201; 522.6.204) Provision of fire barriers, sealing arrangements and protection against thermal effects (527) Band II cables segregated / separated from Band I cables (528.1) Cables segregated / separated from non-electrical services (528.3) Condition of circuit accessories (651.2) Suitability of circuit accessories for external influences (512.2)		6.12	and external influences (522) Where exposed to direct sunlight, cable of a suitable type (522.11.1) Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) – Installed in prescribed zones (see Section D. Extent and limitations) (522.6.202) Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails,	(v)	6.18 6.19 6.20	Connections of live conductors adequately enclosed (526.5) Adequately connected at point of entry to enclosure (glands, bushes, etc. (522.8.5) Condition of accessories including socket-outlets, switches and joint boxes (651.2) Suitability of accessories for external influences (512.2) Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)		() ()
5.21 5.22 5.22 5.24	O Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3) Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment - identify / record numbers and locations of items inspected (526) Presence, operation and correct location of appropriate devices for isolation and switching (Chap. 46; 537) General condition of wiring system (651.2) Temperature rating of cable insulation (522.1.1; Table 52.1) Final circuits Identification of conductors (514.3)		Addit	screws and the like (see Section D) (522.6.201; 522.6.204) Provision of additional protection by RCD having rated residual operating current not exceeding 30 mA – *For all socket-outlets of rating 32 A or less (411.3.3) tional protection by RCD may not have been provided as a noted exception in in non-domestic installations covered by indent (ii) of Regulation 411.3.3. *For the supply of mobile equipment not exceeding 32 A rating for use outdoors (411.3.3) *For cables concealed in walls at a depth of less than 50 mm (522.6.202)	(v) (v)		Isolation and switching Isolators – Presence and condition of appropriate devices (462; 537.2) Acceptable location - state if local or remote from equipment in question (462; 537.2.7) Capable of being secured in the OFF position (462.3) Correct operation verified (643.10) Clearly identified by position and / or durable marking (537.2.7) Warning label posted in situations where live parts cannot be isolated by the operation of a single device (514.11.1; 5371.2)))





This certificate is not valid if the serial

number has been defaced or altered

PA	RT 9: SCHEDULE OF ITEMS INSPECTED (er	nter √, N/	or (Classification Code C1, C2, C3 or FI, as applicable)		
7.2	Switching off for mechanical maintenance –		8.5	Security of fixing (134.1.1)	()	Low voltage (e.g. 230 volt) socket-outlets sited at least 2.5 m from
7.3	Presence and condition of appropriate devices (464.1; 5373.2) Capable of being secured in the OFF position where not under continuous supervision (464.2) Correct operation verified (643.10) Clearly identified by position and / or durable marking (537.3.2.4) Emergency switching off – Presence and condition of appropriate devices (465; 537.3.3; 537.4) Readily accessible for operation where danger might occur (537.3.3.6)	(v) (v) (v) (v)	8.6	Cable entry holes in ceiling above luminaires, sized or sealed so as to restrict the spread of fire: list number and location of luminaires inspected (separate page) (527.2) Recessed luminaires (downlighters) – Correct type of lamps fitted (559.3.1) Installed to minimise build-up of heat by use of "fire rated" fittings, insulation displacement box or similar (421.1.2) No signs of overheating to surrounding building fabric (559.4.1)	() () ()	zone 1 (701.512.3) (
	Correct operation verified (643.10) Clearly identified by position and / or durable marking (537.3.3.6; 537.3.3.6; 537.4.4) Functional switching –	(.)	9.0 Where	No signs of overheating to conductors / terminations (526.1) Special locations and installations special installations or locations relating to a particular Section of Part 7, an additional vule(s) should be provided on separate pages.	()	N/A (N/A)
	Presence and condition of appropriate devices (537.3.1.1; 537.3.1.2)	()	9.1	Location(s) containing a bath or shower –		
8.0 8.1 8.2 8.3	Correct operation verified (643.10) Current-using equipment (permanently connected) Condition of equipment in terms of IP rating, etc. (416.2; 422.3; 422.4; 522.4) Equipment does not constitute a fire hazard (421) Enclosure not damaged / deteriorated so as to impair safety (134.1.1; 416.2) Suitability for the environment and external influences (512.2)	(v) (v) (v)		Additional protection by RCD having rated residual operating current not exceeding 30 mA for all low voltage (LV) circuits serving the location or passing through zones 1 and / or 2 of the location (701.411.3.3) Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5) Shaver supply units complying with BS EN 61558-2-5 formerly BS 3535 (701.512.3) Presence of supplementary bonding conductors, unless not required by BS 7671: 2018 (701.415.2)	(N/A) (N/A) (N/A) ()	10.0 Prosumer's low voltage installation (N/A) Where elements of a prosuming installation falling within the scope of Chapter 82 are covered by the report, additional schedules detailing the associated inspection and testing should be provided on separate pages. Schedule of Items Inspected by Name (capitals): STEPHEN CLIFTON Signature: Date: 02/07/2025
PA	RT 10 : SCHEDULES AND ADDITIONAL PAG	ES (the p	ages	identified are an essential part of this report (see Regu	ılation 653	3.2))
	edule of Inspections Schedule of Circuit Details and Results for the installation Page No(s): (4,5 & 6) Page No(s): (7 &			ional pages, including data sheets Iditional sources Iditional sou		Schedules relating to Prosumer's installations (indicated in item 10 above) Page No(s): (None) Page No(s): (None)



This certificate is not valid if the serial

number has been defaced or altered

PA	RT 11A : SCHEDULE OF CIRCUIT DETAILS	(GO ТО	Part 11B '	Schedule	of Test R	esults' to	enter tes	t results for the	corresp	onding c	rcuit liste	d in this pa	art)			
_			po	erved		onductor r & csa)	ection 671)		Overcurre	nt protective de	vice			RCD		
Circuit number	Circuit description	Type of wiring (see footer to PART 11B)	Reference Method (BS7671)	Number of points served	Live (mm²)	cpc (mm²)	(G) Max. disconnection time (BS 7671)	BS (EN)	Туре	Rating (A)	Short- circuit capacity (kA)	Maximum permitted Zs*	BS (EN)	Туре	Rating (A)	Operating current, I _{An} (mA)
1	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6	Far End Lights, Office, Corridor.	D	В	9	1	1	0.4	61009	В	6	6	7.28	61009	Α	6	30
7	Container Supply	F	С	1	6	6	5	61009	В	32	6	1.37	61009	A	32	30
8	Toilet Heaters+Hand Dryer Ring	С	С	6	2.5	1.5	0.4	61009	В	32	6	1.37	61009	Α	32	30
9	Far End Fan Heater	0	С	1	2.5	2.5	0.4	61009	В	20	6	2.19	61009	Α	20	30
10	Office CCTV Sockets	E	В	7	2.5	1.5	0.4	61009	В	20	6	2.19	61009	Α	20	30
11	16A Socket Above Back Door	Α	101	1	2.5	1.5	0.4	61009	В	16	6	2.73	61009	A	16	30
12	PV Solar	D	В	1	2.5	1.5	0.4	60898	В	16	6	2.73	N/A	N/A	N/A	N/A
13	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
14	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
15	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
16	Light Column/CCTV Supply Below	Α	С	1	6	2.5	5	61009	В	32	6	1.37	61009	A	32	30
17	Kitchen Water Heater	Α	100	1	2.5	1.5	0.4	61009	В	16	6	2.73	61009	A	16	30
18	Toilet Water Heater	А	C **SPD Typ		2.5	1.5	0.4	61009	В	16	6	2.73	61009	A	16	30
DB d	TRIBUTION BOARD (DB) DETAILS (complete in every c esignation: Main DB 1	+ T3 cking both		OMPLETED ONLY DB is from: N/A	IF THE C	OB IS NOT	CONNECT	ED DIRECTI	LY TO THE ORIGIN	OF THE	INSTALLA	TION				
Location of DB. Main Hall Type brackets. Z_{db} : 0.18(Ω) I_{pf} at DB+2.75(kA) Where T3 devices are installed on a								ent protective device								
Conf	irmation of supply polarity: () Phase sequence confirmed†:				quipment, e ' (PART 11B		BS (EN): (N/A) Type: (N/A) Nominal voltage: (N/A) V Rating: (N/A) A No. of phases: (N/A)								(N/A)	
SPD Details** Types: T1 (
	us indicator checked (where functionality indicator is present):	s have visib on.	ole	BS (EN): (N/A					ing time: (N	(A) ms						



This certificate is not valid if the serial

number has been defaced or altered

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

		Continuity (Ω)		In	sulation resist	tance	>	ured loop 9, Zs	F	CD	AFDD**	
	Ring final circuits (measured end to		(complete	circuits e at least one lumn)	Live / Live	Live / Earth	Test voltage DC	Polarity	Max. measured earth fault loop impedance, Zs	Operating time*	Test button	AFDD test button	Comments and additional information, where required
(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(MΩ)	(ΜΩ)	(V)	(1)	(Ω)	(ms)	(1)	(1)	
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
I/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
I/A	N/A	N/A	0.85	N/A	LIM	200+	250	/	1.03	31	/	N/A	N/A
I/A	N/A	N/A	0.10	N/A	LIM	200+	250	V	0.28	36	/	N/A	N/A
.16	0.16	0.30	0.18	N/A	LIM	200+	250		0.35	43	/	N/A	N/A
'A	N/A	N/A	0.26	N/A	LIM	200+	250	/	0.44	30	~	N/A	N/A
66	0.70	0.27	0.61	N/A	LIM	200+	250	/	0.66	36	~	N/A	N/A
/A	N/A	N/A	0.35	N/A	LIM	200+	250	~	0.57	30	~	N/A	N/A
/A	N/A	N/A	0.01	N/A	200+	200+	250	V	0.19	N/A	N/A	N/A	N/A
Ά	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Α	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Α	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Ά	N/A	N/A	0.01	N/A	LIM	200+	250	/	0.18	28	~	N/A	N/A
/A	N/A	N/A	0.29	N/A	LIM	200+	250	V	0.49	33	V	N/A	N/A
'A	N/A	N/A	0.02	N/A	LIM	200+	250	/	0.19	29	/	N/A	N/A
s/equip	ment vulnerab	ole to damage	when testir	ng (where ap	plicable): N	/A							
				01.1550					0.0				= - At
ED B	Name (capitals): S	IEPHEN	CLIFTON				. Positio	on: .QS				Signature:
INST	RUMENTS (ENTER SE	RIAL NUN	IBER AGA	INST EAC	H INSTRUI	MENT USE	D)					
unctior	1:		Conti	inuity:			Insulati	on resist	tance:		Ear	th fault lo	p impedance: Earth electrode resistance: RCD:
2411			N/A				N/A				N/	Α	N/A N/A

(B)

Thermoplastic cables in metallic conduit

Thermoplastic cables in non-metallic conduit

Thermoplastic cables in metallic trunking

(D)

Thermoplastic insulated / sheathed cables

CODES for Type of wiring

(F)

Thermoplastic / SWA cables (G) Thermosetting / SWA cables

Thermoplastic cables in non-metallic trunking

Other (state):FP200

(H) Mineral-insulated cables



CONTINUATION SHEET: EIC and EICR

PA	ART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part) Circuit conductor (number & csa) 5 6 Circuit conductor (number & csa)															
_		тв)	po	erved			ection 671)		Overcurre	nt protective de	evice			RCD		
Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS7671)	Number of points served	Live (mm²)	срс (mm²)	Max. disconnection time (BS 7671)	BS (EN)	Туре	Rating (A)	Short- circuit capacity (kA)	Maximum permitted Zs*	BS (EN)	Туре	Rating (A)	Operating current, I _{An} (mA)
19	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
20	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
21	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
22	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
23	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
24	Unknown/Unidentified	D	В	N/A	2.5	1.5	0.4	61009	В	16	6	2.73	61009	Α	6	30
25	Office AC	F	101	1	2.5	1.5	0.4	61009	В	16	6	2.73	61009	Α	16	30
26	Main Hall AC	F	С	1	6	6	0.4	61009	В	32	6	1.37	61009	Α	32	30
27	Unknown/Unidentified	D	В	N/A	1	1	0.4	61009	В	6	6	7.28	61009	Α	6	30
28	WC, Kitchen, Corridor Lights	D	В	15	1	1	0.4	61009	В	6	6	7.28	61009	Α	6	30
29	Main Hall Lights	D	В	16	1	1	0.4	61009	В	6	6	7.28	61009	Α	6	30
30	Main Hall Sockets + Defibrillator	D	100	6	2.5	1.5	0.4	61009	В	32	6	1.37	61009	Α	32	30
31	Kitchen Sockets	D	100	5	2.5	1.5	0.4	61009	В	32	6	1.37	61009	Α	32	30
32	Cooker	D	100	1	6	2.5	5	61009	В	32	6	1.37	61009	Α	32	30
33	Fire Alarm	Α	100	1	1	1	0.4	60898	В	6	6	7.28	N/A	N/A	N/A	N/A
12TP	SPD	D	В	1	6	6	0.4	60898	В	32	6	1.37	N/A	N/A	N/A	N/A
			ı **SPD Tvr													
DB d	TRIBUTION BOARD (DB) DETAILS (complete in every c esignation:Main DB 1 Meter/Cleaners Cupboard tion of DB:Main-Hall	- T3 cking both		OMPLETED ONLY DB is from: N/A					LY TO THE ORIGIN	I OF THE	INSTALLA	TION				
Loca		n a circuit	Overcurre	ent protective devic	e for the di	stribution c	ircuit									
Z_{db} : 0.18(Ω) I_{pf} at DB+2.75(KA) Where T3 devices are installed on a G to protect sensitive equipment, enter details in 'Comments' (PART B),								BS (EN): (N/A) Type: (N/A) Nominal voltage: (N/A) V Rating: (N/A) A No. of phases: (N/A)								
				Comments on 534 for	' (PART B), further deta	ails).	Associate	d RCD (if any)								
	Details** Types: T1 (N/A) T2 () T3 (N/A) N/A is indicator checked (where functionality indicator is present):	, V.	1 '	not all SPD	s have visib	•		,) RCD Type	e: (N/A)	/ _{∆n} : (N/A) mA N	lo. of poles: (N/A)	Opera	ting time: (N	/A) ms

Original (to the person ordering the work)



CONTINUATION SHEET: EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	RT B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A) Continuity (Q) Insulation resistance RCD AFDD**														
_			Continuity (1)		Ins	ulation resist	ance	_	ured loop 3, Zs	R	CD	AFDD**		
Circuit number		g final circuits easured end to		(complete	ircuits at least one umn)	Live / Live	Live / Earth	Test voltage DC	Polarity	Max. measured earth fault loop impedance, Zs	Operating time*	Test button	AFDD test button	Comments and additional information, where required	
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	(R ₁ + R ₂)	R ₂	(ΜΩ)	(MΩ)	(V)	(1)	(Ω)	(ms)	(⁄)	(✓)		
19	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
20	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
21	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
22	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
23	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
24	N/A	N/A	N/A	LIM	N/A	LIM	200+	250	/	LIM	31	/	N/A	N/A	
25	N/A	N/A	N/A	0.54	N/A	LIM	200+	250	1	0.72	36	V	N/A	N/A	
26	N/A	N/A	N/A	0.27	N/A	LIM	200+	250	V	0.45	29	/	N/A	N/A	
27	N/A	N/A	N/A	LIM	N/A	LIM	200+	250	V	LIM	31	/	N/A	N/A	
28	N/A	N/A	N/A	1.18	N/A	LIM	200+	250	V	1.34	31	V	N/A	N/A	
29	N/A	N/A	N/A	1.36	N/A	LIM	200+	250	1	1.54	30	V	N/A	N/A	
30	0.46	0.47	0.94	0.49	N/A	LIM	200+	250	1	0.53	31	V	N/A	N/A	
31	0.36	0.34	0.71	0.40	N/A	LIM	200+	250	1	0.48	30	/	N/A	N/A	
32	N/A	N/A	N/A	0.07	N/A	LIM	200+	250	/	0.29	29	V	N/A	N/A	
33	N/A	N/A	N/A	0.25	N/A	200+	200+	250	V	0.43	N/A	N/A	N/A	N/A	
2TP	N/A	N/A	N/A	0.01	N/A	200+	200+	250	1	0.18	N/A	N/A	N/A	N/A	
				e when testin											
TE	STED BY	Name (capitals): S	TEPHEN (CLIFTON				Positio	n: QS				Signature:	
TE	ST INSTRU	JMENTS (ENTER SE	RIAL NUM	BER AGAI	NST EACH	INSTRUM		-						
Mul	ti-function:			Conti	nuity:			Insulatio	on resista	ance:				pop impedance: Earth electrode resistance: RCD:	
A1	12411			N/A				N/A				. N/.	Α	N/A N/A	
RCD	effectiven	ess is verifi	ed using a	n alternating	g current te	st at rated r	esidual ope	erating curr	ent (I _{∆n})					not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that is and additional information, where required' column.	

(E) Thermoplastic cables in non-metallic trunking

This certificate is based on the model forms shown in Appendix 6 of BS 7671: 2018 (as amended) @ Copyright Certsure LLP (August 2024)

(B)

Thermoplastic cables in metallic conduit

Thermoplastic cables in non-metallic conduit

Thermoplastic cables in metallic trunking

(D)

Thermoplastic insulated / sheathed cables

CODES for Type of wiring

For an EIC, enter a (\checkmark) or value in the respective fields, as appropriate. For an EICR, enter (\checkmark) , (X) or value in the respective fields, as appropriate Where an item is not applicable insert N/A

Thermoplastic / SWA cables (G) Thermosetting / SWA cables

(F)

(H) Mineral-insulated cables Other (state): FP200

This certificate is not valid if the serial number has been defaced or altered

31944125

ISN18.3c

CONTINUATION SHEET: EIC and EICR

PA	ART A : SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part) Circuit conductor Solvercurrent protective device RCD															
L		г тв)	po	erved		onductor er & csa)	ection 671)		Overcurre	nt protective de	vice			RCD		
Circuit number	Circuit description	Type of wiring (see footer to PART B)	Reference Method (BS 7671)	Number of points served	Live (mm²)	cpc (mm²)	(G) Max. disconnection time (BS 7671)	BS (EN)	Туре	Rating (A)	Short- circuit capacity (kA)	Maximum permitted Zs*	BS (EN)	Туре	Rating (A)	Operating current, I _{Δn}
1	Sockets	С	В	2	2.5			60898	В		6		61008	AC		30
2	Lights	С	В	2	1	1	0.4	60898	В	6	6	7.28	61008	AC	63	30
DIS	TRIBUTION BOARD (DB) DETAILS (complete in every c	ease)	**SPD Typ	oe.			TO RE C	MPI FTFD ONLY	 	R IS NOT	CONNECT	 ED DIRECTI	LY TO THE ORIGIN	I OF THE	ΙΝςταιια	TION
DBc	esignation:Container DB				+ T2 or T2 - dicate by ti			DB is from: Main DI							omeen	
Loca	$z_{tion \ of \ DB}$:Green Container Z_{ab} : 0.28 Z_{ab} : 0.28 Z_{ab} : 0.28 Z_{ab} : 0.28 Z_{ab} : Phase sequence confirmed Z_{ab} : Phase sequence Z_{ab} :		Type brac	kets.			,	ent protective device				•••••	•••••			•••••
	Z_{db} : 0.28 I_{pf} at DB† 0.9 I_{pf}	(kA)			e installed o			•				taga: /230	.) V Rating: (32) A . M	lo of phaces	<i>(</i> 1)
			details in '	Comments	' (PART B),				, iype:()	INOIIIIIIIII VOI	у с. (49 9	.) v natilig: 🧠	<i>) H</i> ľ	vo. or priases:	(<i>i</i>)
SPD Stat	SPD Details** Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A (
		, ,	Turictional	ity illulcatio	JII.											

This certificate is not valid if the serial number has been defaced or altered

31944125

ISN18.3c

CONTINUATION SHEET: EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	RT B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A) Continuity (Q) Insulation resistance RCD AFDD**													
			Continuity (C	1)		Ins	sulation resis	tance		ired loop 1, Zs	RC	CD	AFDD**	
Circuit number		ng final circuits easured end to		(complete	circuits e at least one lumn)	Live / Live	Live / Earth	Test voltage DC	Polarity	Max. measured earth fault loop impedance, Zs	Operating time*	Test button	AFDD test button	Comments and additional information, where required
	(Line) r ₁	(Neutral) r _n	(cpc)	$(R_1 + R_2)$	R ₂	(MΩ)	(MΩ)	(V)	(1)	(Ω)	(ms)	(1)	(1)	
1	N/A	N/A	N/A	0.44	N/A	200+	200+	250	1	0.62	48	V	N/A	N/A
2	N/A	N/A	N/A	0.52	N/A	LIM	200+	250	1	0.70	48	1	N/A	N/A
Circ	uits/equipm	ent vulneral	ble to damage	e when testir	ng (where ap	pplicable): N	/A							
TE	STED BY	Name	(capitals): S	TEPHEN	CLIFTON	١			Positio	n: QS				Signature: Date: 02/07/2025
		UMENTS ((ENTER SE			INST EAC	H INSTRUI	MENT USEI						
Mu	ti-function:				inuity:			Insulatio						op impedance: Earth electrode resistance: RCD:
A.	12411			N/A				N/A				. <u>N</u> /	Α	N/A N/A
RCE	effectiven	ess is verif	ied using ar	n alternatin	g current to	est at rated	residual op	erating curr	ent (I _{∆n})					ot all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that

(E) Thermoplastic cables in non-metallic trunking

(B)

Thermoplastic cables in non-metallic conduit

(C)

Thermoplastic cables in metallic trunking

(D)

Thermoplastic insulated / sheathed cables

CODES for Type of wiring

Thermoplastic / SWA cables (G) Thermosetting / SWA cables

(F)

(H) Mineral-insulated cables Other (state):N/A

This certificate is not valid if the serial number has been defaced or altered

31944125

ISN18.3c

CONTINUATION SHEET: EIC and EICR

PA	PART A: SCHEDULE OF CIRCUIT DETAILS (GO TO Part B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)																
Ę.		Type of wiring (see footer to PART B)	Reference Method (BS7671)	Number of points served	Circuit conductor (number & csa)		ection 571)	Overcurrent protective device					RCD				
Circuit number	Circuit description				Live (mm²)	срс (mm²)	(S) Max. disconnection time (BS 7671)	BS (EN)	Туре	Rating (A)	Short- circuit capacity (kA)	Maximum permitted Zs*	BS (EN)	Туре	Rating (A)	Operating current, I _{An} (mA)	
1	Light Columns	F	D	2	6	Sheath	0.4	60898	В	16	6	2.73	N/A	N/A	N/A	N/A	
2	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
3	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
4	CCTV Pole	F	D	1	6	Sheath	0.4	60898	В	10	6	4.37	N/A	N/A	N/A	N/A	
DISTRIBUTION BOARD (DB) DETAILS (complete in every case) DB designation: Lighting Column + CCTV Location of DB: Below Main DB Z_{db} : 0.18 (Ω) I_{pf} at DB†:1.3 (kA) Confirmation of supply polarity: (Ω) Phase sequence confirmed†: (Ω) (N/A (See Section 534 for further details). SPD Details** Types: T1 (Ω) Ω (See Section 534 for further details). Note that not all SPDs have visible functionality indicator.								TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION Supply to DB is from: Main DB 1 - 16 Overcurrent protective device for the distribution circuit BS (EN): (61009) Type: (B) Nominal voltage: (230) V Rating: (32) A No. of phases: (1) Associated RCD (if any) BS (EN): (61009) RCD Type: (A) I _{Δn} : (30) mA No. of poles: (2) Operating time: (28) ms									





This certificate is not valid if the serial number has been defaced or altered

31944125

ISN18.3c

CONTINUATION SHEET: EIC and EICR

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART B: SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part A)																
Į,	Continuity (Ω)					Ins	Insulation resistance			red oop Zs	RCD		AFDD**			
Circuit number		ng final circuits easured end to		(complete	circuits e at least one lumn)	Live / Live	Live / Earth	Test voltage DC	Polarity Max. measured earth fault loop impedance, 2s		Operating time*	Test button	AFDD test button	Comments and additional information, where required		
	(Line) r ₁	(Neutral) r _n	(cpc) r ₂	$(R_1 + R_2)$	R ₂	(MΩ)	(MΩ)	(V)	(1)	(√) (Ω)		(~)	(~)			
1	N/A	N/A	N/A	LIM	N/A	LIM	200+	250	N/A	LIM	N/A	N/A	N/A	No Access at time of test		
2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
4	N/A	N/A	N/A	LIM	N/A	LIM	200+	250	N/A	LIM	N/A	N/A	N/A	No Access at time of test		
Cir	Circuits/equipment vulnerable to damage when testing (where applicable): N/A															
TI	TESTED BY Name (capitals): STEPHEN CLIFTON Position: QS Signature: Date: 02/07/2025															
TI	TEST INSTRUMENTS (ENTER SERIAL NUMBER AGAINST EACH INSTRUMENT USED)															
Multi-function: Continuity: Insulation resistance: Earth fault loop impedance: Earth electrode resistance: RCD:											p impedance: Earth electrode resistance: RCD:					
A	A112411 N/A N/A									<u>N</u> /	Ά	N/A N/A				
		ess is verifi	ied using ar			est at rated	residual on							at all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that		
	** RCD effectiveness is verified using an alternating current test at rated residual operating current (I _{Δn}) ** Where installed. Note, not all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that circuit in the 'Comments and additional information, where required' column.															

(E) Thermoplastic cables in non-metallic trunking

(B)

Thermoplastic cables in metallic conduit

Thermoplastic cables in non-metallic conduit

(C)

Thermoplastic cables in metallic trunking

(D)

Thermoplastic insulated / sheathed cables

CODES for Type of wiring

Thermoplastic / SWA cables

(G) Thermosetting / SWA cables

(F)

(H) Mineral-insulated cables Other (state):N/A

NOTES FOR RECIPIENT

THIS CONDITION REPORT IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

The purpose of periodic inspection is to determine, so far as is reasonably practicable, whether an electrical installation is in a satisfactory condition for continued service. This report provides an assessment of the condition of the electrical installation identified overleaf at the time it was inspected and tested, taking into account the stated extent of the installation and the limitations of the inspection and testing.

This report has been issued in accordance with the national standard for the safety of electrical installations, BS 7671: 2018 (as amended) – Requirements for Electrical Installations.

The report identifies any damage, deterioration, defects and/or conditions found by the inspector which may give rise to danger (see PART 5), together with any items for which improvement is recommended.

You should have received the report marked 'Original' and the contractor should retain a duplicate. If you were the person ordering this report, but not the owner or user of the installation, you should pass this report, or a full copy of it, including these notes, the schedules and additional pages (if any), immediately to the owner or user of the installation.

This report should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this report will provide the new user with an assessment of the condition of the electrical installation at the time the periodic inspection was carried out.

For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. NICEIC* recommends that you engage the services of an NICEIC contractor for the inspection. Only an NICEIC contractor is authorised to issue this NICEIC Electrical Installation Condition Report, which has a unique serial number that is traceable to the contractor to which it was supplied by NICEIC.

The recommended date by which the next inspection should be carried out is stated in PART 4 of this report. With the exception of domestic (household) premises, there should also be a notice at or near the main switchboard or distribution board/consumer unit indicating when the next inspection of the installation is due.

This report is intended to be issued only for the purpose of reporting on the condition of an existing electrical installation and must not be issued to certify new electrical installation work including the replacement of a distribution board or consumer unit.

The report consists of at least eight numbered pages. The report is only valid if the Schedule of Items Inspected (PART 9) has been completed to confirm that all relevant inspections have been carried out and the Schedule of Circuit Details (PART 11A) and the Schedule of Test Results (PART 11B) are attached. For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded in PARTS 11A & 11B, one or more additional Schedule of Circuit Details and Schedule of Test Results, should form part of the report. Additional numbered pages may have been provided to permit further relevant information relating to the installation to be recorded. The report is invalid if any of the additional pages, listed in PART 10 are missing.

Where the installation includes a residual current device (RCD) it should be tested every six months by pressing the button marked "T" or "Test". The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions should be followed with respect to test button operation.

Where the installation includes a surge protection device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator or microgenerator, this should be identified in PART 7 Supply Characteristics and Earthing Arrangements, and the Schedules of Circuit Details and Schedule of Test Results (PARTS 11A & 11B) compiled accordingly.

PART 6 (Details and limitations) should identify fully the extent of the installation covered by this report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.

Operational limitations may have been encountered during the inspection such as inability to gain access to parts of the installation or to an item of equipment. The inspector should have noted any such limitations in PART 6. It should be noted that the greater the limitations applying to a report, the less its value from the safety aspect.

A declaration should have been given by the inspector in PART 4 of the report. The declaration must reflect the statement given in PART 3, which summarises the observations and recommendations made in PART 5. Where one or more observations have been made in PART 5, the Classification code given to each by the inspector indicates the degree of urgency with which remedial action needs to be taken to restore the installation to a safe working condition.

Where the inspector has indicated an observation as code C1 (danger present) the safety of those using the installation is at risk. Wherever practicable, items classified as C1 should be made safe on discovery, and it is recommended that a skilled person(s) competent in electrical installation work undertakes the necessary remedial work immediately.

Where the inspector has indicated an observation as code C2 (potentially dangerous) the safety of those using the installation may be at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.

Where the inspector has indicated that an item requires further investigation (FI), the investigation should be carried out without delay to determine whether danger or potential danger exists. For further guidance on the Classification codes, please see the reverse of page 2.

Where inadequacies in the intake equipment have been observed (Item 1 of PART 9), the person ordering the inspection should inform the distributor and/or supplier as appropriate.

Should the person ordering this report have reason to believe that it does not reasonably reflect the condition of the electrical installation reported on, that person should in the first instance raise the specific concerns in writing with the contractor. If the concerns remain unresolved, the person ordering this report may make a formal complaint to NICEIC, for which purpose a complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

For further information about electrical safety and how NICEIC can help you, visit:

www.niceic.com

* NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).

GUIDANCE FOR RECIPIENTS ON THE CLASSIFICATION CODES ONLY ONE CLASSIFICATION CODE SHOULD BE GIVEN FOR EACH RECORDED OBSERVATION

Classification code C1 (Danger present)

Where an observation has been given a Classification code C1, the safety of those using the installation is at risk and immediate remedial action is required.

The person responsible for the maintenance of the installation is advised to take action without delay to remedy the observed deficiency in the installation, or to take other appropriate action (such as switching off and isolating the affected part(s) of the installation) to remove the danger. The NICEIC contractor issuing this report will be able to provide further advice.

NICEIC makes available 'Electrical Danger Notification' forms to enable inspectors to record, and then to communicate to the person ordering the report, any dangerous condition discovered.

Classification code C2 (Potentially dangerous)

Classification code C2 indicates that, whilst those using the installation may not be at immediate risk, urgent remedial action is required to remove potential danger. The NICEIC contractor issuing this report will be able to provide further advice.

It is important to note that the recommendation given for the next inspection date in PART 4 of this report is conditional upon all items which have been given a Classification code C1 and code C2 being remedied immediately and as a matter of urgency, respectively.

It would not be reasonable for the inspector to indicate that the installation is in a satisfactory condition if any observation in this report has been given a code C1 or code C2 classification.

Classification code C3 (Improvement recommended)

Where an observation has been given a Classification code C3, the inspection and/or testing has revealed a non-compliance with the current safety standard which, whilst not presenting immediate or potential danger, would result in a significant safety improvement if remedied. Careful consideration should be given to the safety benefits of improving these aspects of the installation. The NICEIC contractor issuing this report will be able to provide further advice.

Code FI (Further investigation required without delay)

It should usually be possible for the inspector to attribute a Classification code to each observation without indicating a need for further investigation.

However, where 'FI' has been entered against an observation the inspector considers that further investigation of that observation is likely to reveal danger or potential danger that, due to the agreed extent or limitations of the inspection and/or testing (entered in PART 6), could not be fully identified at the time.

It would not be appropriate for the inspector to indicate that the installation is in a satisfactory condition if there is reasonable doubt as to whether danger or potential danger exists. Consequently, where the inspector has indicated 'Further investigation required without delay' (FI) the overall assessment of the installation (PART 3) should be marked as 'Unsatisfactory'.

If the inspector has indicated that an observation requires further investigation without delay, the person ordering this report is advised to arrange for the NICEIC contractor issuing the report (or another skilled person or persons competent in such work) to undertake further examination of that aspect of the installation as a matter of urgency, to determine whether or not danger or potential danger exists.

Further information

Further information on the application of Classification codes, primarily aimed at inspectors but of possible interest to persons ordering condition reports, can be found in Electrical Safety First's Best Practice Guide No 4 *Electrical installation condition reporting: Classification Codes for domestic and similar electrical installations*. The guide can be viewed or downloaded free of charge from www.electricalsafetyfirst.org.uk

For further information about electrical safety and how NICEIC can help you, visit www.niceic.com